1 **Basic Data**

Completion Schedule for Railway Project Bridges

No.	Project Name	Phases		Completion Date	Revised Completion Date	Lengths Handed Over
1	**Construction of Railway Line (El-Manashi / 6th of October)** Length: 67 km	**From Km 0 to Km 10 – Length 10 km**		**30/06/2026**	**30/11/2026**	
		From Km 10 to Km 31 – Length 21 km		**01/03/2027**	30/06/2027*	
		From Km 31 to Km 67 – Length 36 km		**30/06/2028**	**30/06/2028**	
2	**Line Doubling (Imbaba / El-Ittihad / El-Qabbari)** From Beshtil to El-Ittihad – Length 89 km	**From Km 4 to Km 25 – Length 21 km**		**30/08/2026**	30/12/2026	
		From Km 25 to Km 52 – Length 27 km		**30/06/2026**	Handed over	**25 km handed over**
		From Km 52 to Km 93 – Length 41 km		**30/03/2027**	30/03/2027*	
3	**Construction of Railway Line (El-Robeiky / Belbeis)** Length: 57 km	Sector 1	**Completion of the L-shaped alignment from El-Robeiky to the Dry Port (Km 0 – Km 11) on the main line + (Dry Port spur, 12 km long) – Length (23) km**	**30/06/2026**	**30/10/2026**	3.5 km handed over; a date is being set to take over a further 4.5 km
		Sector 2	**From Km 16 to Km 26 – Length 10 km**	**30/12/2026**	30/03/2027*	
		Sector 3	**From Km 26 to Km 38 – Length 12 km**	**30/06/2027**	**30/06/2027**	
		Sector 4	**From Km 11 to Km 16 – Length 5 km**	**30/03/2028**	**30/06/2028**	
			From Km 38 to Km 45 – Length 7 km			

English translation of the schedule as presented to the Minister (28-Sep-2026). Dates are DD/MM/YYYY. Entries handwritten on the original are shown in a serif typeface. * The year was hand-corrected on the original (printed 2026, overwritten as 2027). Confirm against the signed copy.